



BETTER
MARKET
STREET

Community Advisory
Committee Meeting

November 14, 2022



1. Welcome & Roll Call
2. Phase 1 Construction Baseline Schedule
3. Full Project Scope of Work
4. Future Phases
5. Open Discussion and Questions

Notice to Proceed (NTP) August 18, 2022

Pre-construction Meeting September 14, 2022

Holiday Moratorium November 25 – January 1

Preliminary Construction Start Early January 2023

Full-time Construction Start Mid January 2023

- Esquivel has submitted the baseline construction schedule for construction management approval.

Better Market Street Phase 1



- **Five traffic signal upgrades**
- **Repave** curb lane and intersections, including crosswalks
- Construct ADA-compliant **curb ramps**
- Construct **four bulb outs** at Sixth, Hyde, and Mason/Turk
- **Replace sidewalks** at the corners
- **Streetscape improvements** including new trees, benches and bike racks

Utility work:

- **Minimal sewer work** to improve drainage
- **Relocate one** low pressure fire hydrant for sidewalk widening
- **Minimal Overhead Contact System (OCS) work** triggered by joint OCS/signal poles

Starting in January 2023

- Tree protection work will be taking place throughout the entire project area throughout January
- 5th Street/Cyril Magnin/Market Intersection
 - Sewer work (replacing catch basins & pipes, installing culverts)
 - Traffic signal pole and equipment work
- Mason/Turk/Market Intersection
 - Traffic signal pole and equipment work
 - Sewer work (replacing catch basins & pipes, installing culverts)
 - Fire hydrant and water meter relocation

Starting in January 2023

- 6th Street/Taylor/Golden Gate Intersection
 - Structural work outside of 1 Taylor Street
 - Structural Work outside of 982 Market
- Market between 6th and 7th
 - Demolition of south side curb lane in preparation of repaving, which will take place in mid-February
- Market between 7th and 8th Streets
 - Demolition and reconstruction of the curb lane and curb ramps on the north side of Market

Shutdowns are needed to complete traffic signal work, roadway base repair, and paving.

- Tentative Shutdown 1: May 2023
- Tentative Shutdown 2: September 2023
- Tentative Shutdown 3: November 2023
- Tentative Shutdown 4: February 2024

Better Market Street: Full Project Scope of Work



Safety	Accessibility	State of Good Repair	Streetscape Improvements	Enhancements
Bike lane east of 8 th Street	New center boarding islands	Replace traffic signals	New trees	F-loop & operator restroom
Sidewalk widening at corners	New curb ramps	Replace F-line tracks	Benches	
	Replacing the brick sidewalks	Replace existing F-Line crossover	Bike racks	
		Replace Overhead Contact System	Public art	
		Replace BART Grates		
		Pavement renovation		
		Sewer & Water		
		Auxiliary Water Supply System		

- The project team is evaluating next steps for future phases considering:
 - Community impacts
 - Cost
 - Level of Improvements
 - Vision Zero, Accessibility, Muni Reliability

- SFMTA priority scope:
 - Boarding islands
 - Traffic Signals
 - BART Grates

For media inquiries and project-related questions, please contact:

Benjamin Peterson
Communications & Outreach
benjamin.peterson@sfdpw.org

Cristina C. Olea, PE
Better Market Street Project Manager
cristina.c.olea@sfdpw.org

For questions on Business Support, please contact :

Jada Jackson, Project Manager
Office of Economic & Workforce Development (OEWD)
415-554-6477 | jada.Jackson@sfgov.org

bettermarketstreetsf.org